

Construction Schedule:

1. One day was devoted to the measuring and cutting of the PVC piping and concrete mixing for the plastic buckets to hold vertical PVC piping.
2. Another day was devoted to the assembly of the PVC parts and the screens for the sides of the sukkah. The physical building of the sukkah was completed before Yom Kippur. One day between Yom Kippur and Sukkot was designated to placing and securing the s'chach with cable ties. The Men's Club banner was attached to the side wall to welcome all the visitors.
3. One last day was required for the disassembly and storage of the sukkah for future use.

Fabrication and Materials of Sukkah:

NPS 2 PVC Pipe 10 ft - 0 in long – 22 pieces
NPS 1 PVC Pipe 10 ft - 0 in long – 10 pieces
NPS 2 PVC Tees – 21 pieces
NPS 2 PVC Couplings – 8 pieces
NPS 1 PVC Couplings – 5 pieces
NPS 2 PVC Side Outlet Elbows – 4 pieces

PVC Primer
PVC Glue

Cable Ties 14 inch or longer – 100 pieces

Plastic Buckets – 5 gal with lids – 15 pieces
Concrete Mix – 40 pound bags – 12 pieces

Green Privacy Fence Screen – 8 ft by 25 ft (Green Privacy Fence Screen Plastic Netting Mesh Fabric Cover) Fence4Ever or equal – 2 pieces

Bamboo Mats – 6 ft by 16 ft - Backyard X-Scapes or equal – 2 pieces

NOTE: Cutting PVC pipe should be done straight across to allow for proper insertion into the various fittings.